

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY Phase IX – Khammam District- Package No.AP08LW-52 – Providing B.T. on R/F Anjanapuram to Moolagudem of Konijerla Mandal – According Post facto Extension of Agreement Time up to 31.7.2013 for a period of (311) days without imposing penalty – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 92.

Dated: 9.09.2014.

Read the following:-

1. G.O.Ms.No.331, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the Engineer-in-Chief, PR&Admin., PMGSY, Hyderabad in Lr.No.W20/DEE-VI/PMGSY Ph-IX – LW 52-2014, Dt: 22.04.2014.
3. Govt. Memo No. 248/Progs. II/A2/2014-1, dt: 5-7-2014.
4. From the CE, PR, PMGSY, Hyd. Lr. No. W11/DEE-31/PMGSY Ph.IX-LW 52-2014, Dated: 7.7.2014 & 13.8.2014.

<<<>>>

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj & Admin., PMGSY, Hyderabad in his letters 2nd & 4th read above, Government after careful examination of the proposal, hereby accorded Post facto Extension of Agreement Time up to 31.7.2014 for a period of (311) days without imposing penalty in respect of work “R/f Anjanapuram to Moolagudem of Konijerla Mandal in Khammam District” under PMGSY Phase IX as the delay was not attributed to the Contractor due to objections raised by the villagers.

2. The Chief Engineer, Panchayat Raj & Admin, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J. RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj & Admin, PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to: The PS to Minister(PR&IT).
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER

//FORWARDED::BY ORDER//

SECTION OFFICER